

پیمانکار: شرکت کلوبین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quard	Quard	Quard	Quard
۰	0	پروژه اجرای ساختمان شماره ۳	۵۲۹روز	۹۴/۰۴/۱۶ج	۹۵/۰۹/۲۰ش								
۱	۱	تجهیز کارگاه	۳۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۵/۰۵پ								
۲	۱.۱	تحويل زمین	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج								
۳	۱.۲	قسط اول پیش پرداخت	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج								
۴	۱.۳	تحويل پنج مارک پروژه	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج	۲							
۵	۱.۴	تحويل محل تجهیز کارگاه	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج								
۶	۱.۵	عملیات احداث ساختمانیهای تجهیز	۳۰روز	۹۴/۰۴/۱۰ج	۹۴/۰۵/۰۸پ	۵:۳							
۷	۱.۶	ابلاغ نقشه ها	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج	۲							
۸	۱.۷	ابلاغ کد های ارتفاعی	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج	۷:۴							
۹	۱.۸	مطالعه نقشه ها	۸روز	۹۴/۰۴/۱۳ش	۹۴/۰۴/۲۰ش	7:6SS+3 days:8							
۱۰	۲	تجهیز کارگاه با پیشرفت عملیات موضوع پیمان	۵۱۴روز	۹۴/۰۴/۱۰ج	۹۵/۰۹/۰۵ج	2SS:41 1FF							
۱۱	۳	ساختمان اصلی	۵۰۹روز	۹۴/۰۴/۱۶ج	۹۵/۰۸/۳۰ی								
۱۲	۳.۱	خاکبرداری و خاکریزی	۵۱روز	۹۴/۰۴/۱۶ج	۹۴/۰۵/۲۹پ								
۱۳	۳.۱.۱	ابلاغ مجوز حمل و تعیین محل حمل خاک و نخاله توسط شهرداری	۰روز	۹۴/۰۴/۱۶ج	۹۴/۰۴/۱۶ج	۲							
۱۴	۳.۱.۲	خاکبرداری ماشینی و حمل خاک حاصله	۲۰روز	۹۴/۰۴/۲۱ع	۹۴/۰۵/۰۵ج	۹:۱۳							
۱۵	۳.۱.۳	رکلاژ	۱۶روز	۹۴/۰۴/۲۸ی	۹۴/۰۵/۱۲د	14SS+7 days							
۱۶	۳.۱.۴	اجرای دستور کار خاکبرداری تا رسیدن به خاک مناسب و سنگ چینی با بتن ۲۵۰ تا رسیدن به کد زیر مگر	۲۰روز	۹۴/۰۵/۰۱ش	۹۴/۰۵/۲۹پ	۱۴							
۱۷	۳.۲	فونداسیون	۶۹روز	۹۴/۰۴/۲۰ش	۹۴/۰۶/۲۷ج								
۱۸	۳.۲.۱	نابید طرح اختلاط بتن	۰روز	۹۴/۰۴/۲۰ش	۹۴/۰۴/۲۰ش	۹							
۱۹	۳.۲.۲	نابیدیه آرماتور	۰روز	۹۴/۰۴/۲۰ش	۹۴/۰۴/۲۰ش	۹							
۲۰	۳.۲.۳	خرید آرماتور فونداسیون، دیوار حائل و دیوار برشی	۲۰روز	۹۴/۰۴/۲۱ی	۹۴/۰۵/۰۹ج	۳:۱۹:۹							
۲۱	۳.۲.۴	ساخت و اجرای بتن مگر	۱۰روز	۹۴/۰۵/۲۵ی	۹۴/۰۶/۰۳س	5FF+3 days;16FS-5 day							
۲۲	۳.۲.۵	اجرای آرماتور فونداسیون	۲۵روز	۹۴/۰۵/۲۸ج	۹۴/۰۶/۲۱ش	21SS+3 days							
۲۳	۳.۲.۶	قالب بندی فونداسیون	۲۵روز	۹۴/۰۵/۳۱ش	۹۴/۰۶/۲۴س	22SS+3 days							
۲۴	۳.۲.۷	بتن ریزی فونداسیون	۲۰روز	۹۴/۰۶/۰۵ع	۹۴/۰۶/۲۷ج	23SS+8 days							
۲۵	۳.۳	اسکلت	۱۵۴روز	۹۴/۰۴/۱۶ج	۹۴/۰۹/۱۶س								
۲۶	۳.۳.۱	تهیه شاپ اسکلت	۱۵روز	۹۴/۰۴/۱۷ج	۹۴/۰۴/۳۱ج	9SS+4 days							
۲۷	۳.۳.۲	خرید آهن آلات	۲۱روز	۹۴/۰۴/۲۴ع	۹۴/۰۵/۱۳س	26SS+7 days							
۲۸	۳.۳.۳	ساخت اسکلت در کارخانه	۹۰روز	۹۴/۰۴/۳۱ج	۹۴/۰۷/۲۷د								
۲۹	۳.۳.۳.۱	ساخت استیج یک	۴۵روز	۹۴/۰۴/۳۱ج	۹۴/۰۶/۱۸ج								
۳۰	۳.۳.۳.۱.۱	زون یک از محور ۱ تا ۵	۱۵روز	۹۴/۰۴/۳۱ج	۹۴/۰۵/۱۴ج	27SS+7 days							
۳۱	۳.۳.۳.۱.۲	زون دو از محور ۵ تا ۹	۱۵روز	۹۴/۰۵/۱۵پ	۹۴/۰۵/۲۹پ	۳۰							
۳۲	۳.۳.۳.۱.۳	زون سه از محور ۹ تا ۱۳	۱۵روز	۹۴/۰۵/۳۰ج	۹۴/۰۶/۱۳ج	۳۱							
۳۳	۳.۳.۳.۲	ساخت استیج دو	۴۵روز	۹۴/۰۶/۱۸ش	۹۴/۰۷/۲۷د								
۳۴	۳.۳.۳.۲.۱	زون یک از محور ۱ تا ۵	۱۵روز	۹۴/۰۶/۱۴ش	۹۴/۰۶/۲۸ش	۳۲							
۳۵	۳.۳.۳.۲.۲	زون دو از محور ۵ تا ۹	۱۵روز	۹۴/۰۶/۲۹ی	۹۴/۰۷/۱۲ی	۳۴							

پیمانکار: شرکت کلوبین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quart	Quard	Quard	Quan	C
۳۶	۳.۳.۳.۲.۳	زون سه از محور ۱ تا ۹	۱۵روز	۹۴/۰۷/۱۳د	۹۴/۰۷/۲۷د	۳۵								
۳۷	۳.۳.۴	نصب اسکلت	۹۳روز	۹۴/۰۶/۱۵	۹۴/۰۹/۱۷س									
۳۸	۳.۳.۴.۱	نصب استیج یک	۴۵روز	۹۴/۰۶/۱۵	۹۴/۰۷/۲۹چ									
۳۹	۳.۳.۴.۱.۱	زون یک از محور ۱ تا ۵	۱۵روز	۹۴/۰۶/۱۵	۹۴/۰۶/۳۰د	30;24SS+8 days								
۴۰	۳.۳.۴.۱.۲	زون دو از محور ۵ تا ۹	۱۵روز	۹۴/۰۶/۳۱س	۹۴/۰۷/۱۴س	۳۹۳۱								
۴۱	۳.۳.۴.۱.۳	زون سه از محور ۹ تا ۹	۱۵روز	۹۴/۰۷/۱۵چ	۹۴/۰۷/۲۹چ	۴۰۳۲								
۴۲	۳.۳.۴.۲	نصب استیج دو	۴۸روز	۹۴/۰۷/۲۰پ	۹۴/۰۹/۱۷س									
۴۳	۳.۳.۴.۲.۱	زون یک از محور ۱ تا ۵	۱۶روز	۹۴/۰۷/۳۰پ	۹۴/۰۸/۱۵ج	۴۱۳۴								
۴۴	۳.۳.۴.۲.۲	زون دو از محور ۵ تا ۹	۱۶روز	۹۴/۰۸/۱۶ش	۹۴/۰۹/۰۱ی	۴۳۳۵								
۴۵	۳.۳.۴.۲.۳	زون سه از محور ۹ تا ۹	۱۶روز	۹۴/۰۹/۰۲د	۹۴/۰۹/۱۷س	۴۴۳۶								
۴۶	۳.۴	اجرای سقف ها	۳۸روز	۹۴/۰۸/۰۳ی	۹۴/۱۲/۲۰پ									
۴۷	۳.۴.۱	استیج اول	۸۷روز	۹۴/۰۸/۰۳ی	۹۴/۱۰/۲۹س									
۴۸	۳.۴.۱.۱	تهیه مصالح و اجرای دال سقف زیرزمین و همکف زون یک (مش بندی و بتن ریزی)	۵۱روز	۹۴/۰۸/۰۳ی	۹۴/۰۹/۲۳د									
۴۹	۳.۴.۱.۱.۱	قالب بندی	۴۵روز	۹۴/۰۸/۰۳ی	۹۴/۰۹/۱۷س	39FS+2 days;S1								
۵۰	۳.۴.۱.۱.۲	آرماتور بندی	۴۵روز	۹۴/۰۸/۰۷پ	۹۴/۰۹/۲۱ش	49SS+4 days								
۵۱	۳.۴.۱.۱.۳	ابلاغ اجازه بتن ریزی	۰روز	۹۴/۰۸/۲۰چ	۹۴/۰۸/۲۰چ	50SS+14 days								
۵۲	۳.۴.۱.۱.۴	بتن ریزی	۱۲روز	۹۴/۰۹/۱۲پ	۹۴/۰۹/۲۳د	50FF+2 days								
۵۳	۳.۴.۱.۲	تهیه مصالح و اجرای دال سقف زیرزمین و همکف زون دو (مش بندی و بتن ریزی)	۳۷روز	۹۴/۰۸/۱۶پ	۹۴/۰۹/۱۵ج									
۵۴	۳.۴.۱.۲.۱	قالب بندی	۲۶روز	۹۴/۰۸/۱۴پ	۹۴/۰۹/۰۹د	40FS+2 days;S5								
۵۵	۳.۴.۱.۲.۲	آرماتور بندی	۲۶روز	۹۴/۰۸/۱۸د	۹۴/۰۹/۱۳چ	54SS+4 days								
۵۶	۳.۴.۱.۲.۳	ابلاغ اجازه بتن ریزی	۰روز	۹۴/۰۹/۰۶ج	۹۴/۰۹/۰۶ج	55SS+14 days								
۵۷	۳.۴.۱.۲.۴	بتن ریزی	۸روز	۹۴/۰۹/۰۸ی	۹۴/۰۹/۱۵ی	55FF+2 days								
۵۸	۳.۴.۱.۳	تهیه مصالح و اجرای دال سقف زیرزمین و همکف زون سه (مش بندی و بتن ریزی)	۴۷روز	۹۴/۰۹/۱۶چ	۹۴/۱۰/۲۹س									
۵۹	۳.۴.۱.۳.۱	قالب بندی	۳۶روز	۹۴/۰۹/۱۶چ	۹۴/۱۰/۲۷ج	41FS+2 days;S9								
۶۰	۳.۴.۱.۳.۲	آرماتور بندی	۳۶روز	۹۴/۰۹/۲۷ی	۹۴/۱۰/۲۷ی	59SS+4 days								
۶۱	۳.۴.۱.۳.۳	ابلاغ اجازه بتن ریزی	۰روز	۹۴/۱۰/۰۰ش	۹۴/۱۰/۰۰ش	60SS+14 days								
۶۲	۳.۴.۱.۳.۴	بتن ریزی	۱۰روز	۹۴/۱۰/۰۷ی	۹۴/۱۰/۲۹س	60FF+2 days								
۶۳	۳.۴.۲	استیج دوم	۸۸روز	۹۴/۰۹/۲۳د	۹۴/۱۲/۲۰پ									
۶۴	۳.۴.۲.۱	تهیه مصالح و اجرای دال سقف اول و دوم و خربشته زون یک(مش بندی و بتن ریزی)	۵۳روز	۹۴/۱۰/۰۰ج	۹۴/۱۱/۲۰چ									
۶۵	۳.۴.۲.۱.۱	قالب بندی	۴۷روز	۹۴/۱۰/۰۶ی	۹۴/۱۱/۲۲پ	43FS+2 days;112								
۶۶	۳.۴.۲.۱.۲	آرماتور بندی	۴۷روز	۹۴/۱۰/۱۰پ	۹۴/۱۱/۲۶د	65SS+4 days								
۶۷	۳.۴.۲.۱.۳	ابلاغ اجازه بتن ریزی	۰روز	۹۴/۱۰/۲۷ج	۹۴/۱۰/۲۷ج	66SS+14 days								

پیمانکار: شرکت کلوین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quart	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard
----	-----	------	-----	------	-------	--------------	-----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

پیمانکار: شرکت کلودین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quard	Quard	Quan	C
۱۰۷	۳۵.۲.۱.۳	زون ۳	۷روز	س ۹۴/۱۰/۰	۹۴/۱۰/۸								
۱۰۸	۳۵.۲.۱.۳.۱	اجرای آرماتور دیوار	۳روز	س ۹۴/۱۰/۰	پ ۹۴/۱۰/۱۰	58FS-22 days							
۱۰۹	۳۵.۲.۱.۳.۲	قالب بندی دیوار	۵روز	چ ۹۴/۱۰/۰	ی ۹۴/۱۰/۱۳	108FS-2 days							
۱۱۰	۳۵.۲.۱.۳.۳	بتن دیوار	۳روز	ش ۹۴/۱۰/۱۲	د ۹۴/۱۰/۱۴	109FF+1 day							
۱۱۱	۳۵.۲.۲	دیوار برشی طبقه اول	۵۱روز	چ ۹۴/۰۹/۱	پ ۹۴/۱۱/۰								
۱۱۲	۳۵.۲.۲.۱	زون ۱	۱۰روز	پ ۹۴/۰۹/۲۶	ش ۹۴/۱۰/۰								
۱۱۳	۳۵.۲.۲.۱.۱	اجرای آرماتور دیوار	۵روز	پ ۹۴/۰۹/۲۶	د ۹۴/۰۹/۳۰	48FS+2 days							
۱۱۴	۳۵.۲.۲.۱.۲	قالب بندی دیوار	۷روز	ش ۹۴/۰۹/۲۸	ج ۹۴/۱۰/۰	113FS-3 days							
۱۱۵	۳۵.۲.۲.۱.۳	بتن دیوار	۶روز	د ۹۴/۰۹/۳۰	ش ۹۴/۱۰/۰	114FF+1 day							
۱۱۶	۳۵.۲.۲.۲	زون ۲	۵روز	چ ۹۴/۰۹/۱	ی ۹۴/۰۹/۲۷								
۱۱۷	۳۵.۲.۲.۲.۱	اجرای آرماتور دیوار	۲روز	چ ۹۴/۰۹/۱۸	پ ۹۴/۰۹/۱۹	53FS+2 days							
۱۱۸	۳۵.۲.۲.۲.۲	قالب بندی دیوار	۳روز	پ ۹۴/۰۹/۱۹	ش ۹۴/۰۹/۲۱	117FS-1 day							
۱۱۹	۳۵.۲.۲.۲.۳	بتن دیوار	۲روز	ش ۹۴/۰۹/۲۱	ی ۹۴/۰۹/۲۲	118FF+1 day							
۱۲۰	۳۵.۲.۲.۳	زون ۳	۷روز	خ ۹۴/۱۱/۰	پ ۹۴/۱۱/۰								
۱۲۱	۳۵.۲.۲.۳.۱	اجرای آرماتور دیوار	۳روز	خ ۹۴/۱۱/۰	ف ۹۴/۱۱/۰	58FS+2 days							
۱۲۲	۳۵.۲.۲.۳.۲	قالب بندی دیوار	۵روز	ش ۹۴/۱۱/۰	خ ۹۴/۱۱/۰	121FS-2 days							
۱۲۳	۳۵.۲.۲.۳.۳	بتن دیوار	۳روز	س ۹۴/۱۱/۰	پ ۹۴/۱۱/۰	122FF+1 day							
۱۲۴	۳۵.۲.۳	دیوار برشی طبقه دوم	۵۳روز	س ۹۴/۱۰/۰	ج ۹۴/۱۱/۳								
۱۲۵	۳۵.۲.۳.۱	زون ۱	۱۰روز	ش ۹۴/۱۰/۲۶	د ۹۴/۱۱/۰								
۱۲۶	۳۵.۲.۳.۱.۱	اجرای آرماتور دیوار	۵روز	ش ۹۴/۱۰/۲۶	ج ۹۴/۱۰/۳۰	64SS+20 days							
۱۲۷	۳۵.۲.۳.۱.۲	قالب بندی دیوار	۷روز	د ۹۴/۱۰/۲۸	ی ۹۴/۱۱/۰	126FS-3 days							
۱۲۸	۳۵.۲.۳.۱.۳	بتن دیوار	۶روز	ج ۹۴/۱۰/۳۰	د ۹۴/۱۱/۰	127FF+1 day							
۱۲۹	۳۵.۲.۳.۲	زون ۲	۵روز	س ۹۴/۱۰/۰	خ ۹۴/۱۰/۸								
۱۳۰	۳۵.۲.۳.۲.۱	اجرای آرماتور دیوار	۲روز	س ۹۴/۱۰/۰	ج ۹۴/۱۰/۰	69SS+15 days							
۱۳۱	۳۵.۲.۳.۲.۲	قالب بندی دیوار	۳روز	ج ۹۴/۱۰/۰	د ۹۴/۱۰/۱۱	130FS-1 day							
۱۳۲	۳۵.۲.۳.۲.۳	بتن دیوار	۲روز	د ۹۴/۱۰/۱۱	ش ۹۴/۱۰/۱۲	131FF+1 day							
۱۳۳	۳۵.۲.۳.۳	زون ۳	۷روز	ش ۹۴/۱۱/۲	ج ۹۴/۱۱/۳								
۱۳۴	۳۵.۲.۳.۳.۱	اجرای آرماتور دیوار	۳روز	ش ۹۴/۱۱/۲	د ۹۴/۱۱/۲	74SS+15 days							
۱۳۵	۳۵.۲.۳.۳.۲	قالب بندی دیوار	۵روز	ی ۹۴/۱۱/۲۵	پ ۹۴/۱۱/۲۹	134FS-2 days							
۱۳۶	۳۵.۲.۳.۳.۳	بتن دیوار	۳روز	ج ۹۴/۱۱/۲۸	د ۹۴/۱۱/۳۰	135FF+1 day							
۱۳۷	۳.۶	سفت کاری	۶۸روز	۹۴/۰۹/۰	۹۵/۰۲/۲۶	ی							
۱۳۸	۳.۶.۱	دیوارچینی	۱۰۷روز	۹۴/۰۹/۰	۹۴/۱۲/۲۵	س							
۱۳۹	۳.۶.۱.۱	نبیه مصالح و اجرای کرسی چینی	۳۰روز	۹۴/۰۹/۰	۹۴/۱۰/۰	س							
۱۴۰	۳.۶.۱.۱.۱	تیه مصالح	۱۵روز	۹۴/۰۹/۲۴	۹۴/۱۰/۰	س							
۱۴۱	۳.۶.۱.۱.۲	اجرای کرسی	۸روز	۹۴/۰۹/۱۶	۹۴/۰۹/۲۳								
۱۴۲	۳.۶.۱.۱.۳	ایزولاسیون روی کرسی	۳روز	۹۴/۰۹/۲۲	۹۴/۰۹/۲۴	س							
۱۴۳	۳.۶.۱.۱.۴	خاکریزی پی	۴روز	۹۴/۰۹/۲۵	۹۴/۰۹/۲۸	ش							
۱۴۴	۳.۶.۱.۱.۵	حفر چاه خفک	۲۰روز	۹۴/۰۹/۰	۹۴/۰۹/۲۸	ش							
۱۴۵	۳.۶.۱.۲	نبیه مصالح و اجرای دیوارهای زیرزمین	۱۹روز	۹۴/۰۹/۲۴	۹۴/۱۰/۸	ش							
۱۴۶	۳.۶.۱.۲.۱	تیه مصالح	۷روز	۹۴/۰۹/۲۴	۹۴/۰۹/۳۰								
۱۴۷	۳.۶.۱.۲.۲	اجرای دیوار ۲۰ سانتی	۱۲روز	۹۴/۱۰/۰	۹۴/۱۰/۱۲	ش							
۱۴۸	۳.۶.۱.۲.۳	اجرای دیوار ۱۰ سانتی	۵روز	۹۴/۱۰/۰	۹۴/۱۰/۱۲	ش							
۱۴۹	۳.۶.۱.۳	نبیه مصالح و اجرای دیوارهای طبقه همکف	۱۴روز	۹۴/۱۰/۳	۹۴/۱۱/۸	س							

پیمانکار: شرکت کلوین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quard	Quard	Quard	Quard	Quard	Quard
۱۵۰	۳.۶.۱.۳.۱	اجرای دیوار ۲۵ سانت دو جداره	۱۴روز	چ. ۹۴/۱۰/۳۰	س ۹۴/۱۱/۱۳	۴۷									
۱۵۱	۳.۶.۱.۳.۲	اجرای دیوار ۲۰ سانتی	۱۰روز	ع ۹۴/۱۱/۰۴	س ۹۴/۱۱/۱۳	150FF									
۱۵۲	۳.۶.۱.۳.۳	اجرای دیوار ۱۰ سانتی	۵روز	چ ۹۴/۱۱/۰۹	س ۹۴/۱۱/۱۳	150FF									
۱۵۳	۳.۶.۱.۴	تهیه مصالح و اجرای دیوارهای طبقه اول	۱۴روز	شن ۹۴/۱۱/۱۹	چ ۹۴/۱۱/۲۳										
۱۵۴	۳.۶.۱.۴.۱	اجرای دیوار ۲۵ سانت دو جداره	۱۴روز	ش. ۹۴/۱۱/۱۰	چ ۹۴/۱۱/۲۳	63SS+47 days									
۱۵۵	۳.۶.۱.۴.۲	اجرای دیوار ۲۰ سانتی	۱۰روز	چ ۹۴/۱۱/۱۴	چ ۹۴/۱۱/۲۳	154FF									
۱۵۶	۳.۶.۱.۴.۳	اجرای دیوار ۱۰ سانتی	۵روز	د ۹۴/۱۱/۱۹	چ ۹۴/۱۱/۲۳	154FF									
۱۵۷	۳.۶.۱.۵	تهیه مصالح و اجرای دیوارهای طبقه دوم	۱۴روز	ب ۹۴/۱۱/۲۹	چ ۹۴/۱۲/۱										
۱۵۸	۳.۶.۱.۵.۱	اجرای دیوار ۲۵ سانت دو جداره	۱۴روز	ب ۹۴/۱۱/۲۹	چ ۹۴/۱۲/۱	63FF-8 days									
۱۵۹	۳.۶.۱.۵.۲	اجرای دیوار ۲۰ سانتی	۱۰روز	ک ۹۴/۱۲/۰۳	چ ۹۴/۱۲/۱	158FF									
۱۶۰	۳.۶.۱.۵.۳	اجرای دیوار ۱۰ سانتی	۵روز	ش ۹۴/۱۲/۰۸	چ ۹۴/۱۲/۱	158FF									
۱۶۱	۳.۶.۱.۶	تهیه مصالح و اجرای دیوارهای خرپشته	۵روز	چ ۹۴/۱۲/۲۳	س ۹۴/۱۲/۲۵										
۱۶۲	۳.۶.۱.۶.۱	اجرای دیوار ۲۵ سانت دو جداره	۵روز	ج ۹۴/۱۲/۲۱	س ۹۴/۱۲/۲۵	63FF+5 days									
۱۶۳	۳.۶.۱.۶.۲	اجرای دیوار ۲۰ سانتی	۲روز	د ۹۴/۱۲/۲۴	س ۹۴/۱۲/۲۵	162FF									
۱۶۴	۳.۶.۱.۶.۳	اجرای دیوار ۱۰ سانتی	۱روز	س ۹۴/۱۲/۲۵	س ۹۴/۱۲/۲۵	162FF									
۱۶۵	۳.۶.۲	تهیه مصالح و ساخت و اجرای نعل درگاه ها	۸۷روز	ع ۹۴/۰۹/۲۹	س ۹۴/۱۲/۲۵										
۱۶۶	۳.۶.۲.۱	زیرزمین	۱۴روز	ی ۹۴/۰۹/۲۹	ش ۹۴/۱۰/۱۲	145FF									
۱۶۷	۳.۶.۲.۲	همکف	۱۴روز	چ. ۹۴/۱۰/۳۰	س ۹۴/۱۱/۱۳	149FF									
۱۶۸	۳.۶.۲.۳	اول	۱۴روز	ش. ۹۴/۱۱/۱۰	چ ۹۴/۱۱/۲۳	153FF									
۱۶۹	۳.۶.۲.۴	دوم	۱۴روز	ب ۹۴/۱۱/۲۹	چ ۹۴/۱۲/۱۲	157FF									
۱۷۰	۳.۶.۲.۵	خرپشته	۵روز	ج ۹۴/۱۲/۲۱	س ۹۴/۱۲/۲۵	161FF									
۱۷۱	۳.۶.۳	تهیه مصالح و اجرای چهارچوب ها و فریم درب ها و پنجره ها	۹۲روز	س ۹۴/۰۹/۲۴	س ۹۴/۱۲/۲۵										
۱۷۲	۳.۶.۳.۱	سفارش و تهیه مصالح	۷روز	س ۹۴/۰۹/۲۴	د ۹۴/۰۹/۳۰	۱۴۱									
۱۷۳	۳.۶.۳.۲	زیرزمین	۱۴روز	ی ۹۴/۰۹/۲۹	ش ۹۴/۱۰/۱۲	166FF									
۱۷۴	۳.۶.۳.۳	همکف	۱۴روز	چ. ۹۴/۱۰/۳۰	س ۹۴/۱۱/۱۳	167FF									
۱۷۵	۳.۶.۳.۴	اول	۱۴روز	ش. ۹۴/۱۱/۱۰	چ ۹۴/۱۱/۲۳	168FF									
۱۷۶	۳.۶.۳.۵	دوم	۱۴روز	ب ۹۴/۱۱/۲۹	چ ۹۴/۱۲/۱۲	169FF									
۱۷۷	۳.۶.۳.۶	خرپشته	۱۴روز	چ ۹۴/۱۲/۱۲	س ۹۴/۱۲/۲۵	170FF									
۱۷۸	۳.۶.۴	کف سازی ،شیب بندی و ایزالاسیون	۱۲۷روز	ع ۹۴/۱۰/۲۷	ی ۹۵/۰۲/۲۶										
۱۷۹	۳.۶.۴.۱	تهیه مصالح واجرای بلوکاز و دونازبا سنگ لاشه و شن ریزی	۳۵روز	ع ۹۴/۱۰/۲۷	شن ۹۴/۱۱/۲۴										
۱۸۰	۳.۶.۴.۱.۱	مخلوط ریزی	۱۵روز	ی ۹۴/۱۰/۲۰	ی ۹۴/۱۱/۰۴	۲۰۶									
۱۸۱	۳.۶.۴.۱.۲	بلوکاز	۱۵روز	د ۹۴/۱۱/۰۵	د ۹۴/۱۱/۱۹	۱۸۰									
۱۸۲	۳.۶.۴.۱.۳	شن ریزی	۵روز	س ۹۴/۱۱/۲۰	ش ۹۴/۱۱/۲۴	۱۸۱									

پیمانکار: شرکت کلوین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quar	Quar	Quar	Quar	Quar	Quar
۱۸۳	۳.۶.۴.۲	تهیه مصالح و اجرای شیب بندی و کف سازی سرویس ها	۷۵روز	۹۴/۱۰/۲۵	۹۵/۰۱/۰۵								
۱۸۴	۳.۶.۴.۲.۱	زیرزمین	۱روز	۹۴/۱۰/۲۰ ی	۹۴/۱۰/۲۰ ی	۲۰۶							
۱۸۵	۳.۶.۴.۲.۲	همکف	۱۰روز	۹۴/۱۱/۲۹ پ	۹۴/۱۲/۰۸ ش	۲۰۷							
۱۸۶	۳.۶.۴.۲.۳	اول	۵روز	۹۴/۱۲/۰۴ س	۹۴/۱۲/۰۸ ش	۲۰۸							
۱۸۷	۳.۶.۴.۲.۴	دوم	۷روز	۹۴/۱۲/۲۸ ج	۹۵/۰۱/۰۵ پ	۲۰۹							
۱۸۸	۳.۶.۴.۳	تهیه مصالح و اجرای کفسازی طبقات	۹۲روز	۹۴/۱۱/۲۵	۹۵/۰۲/۲۶ ی								
۱۸۹	۳.۶.۴.۳.۱	زیرزمین	۲۵روز	۹۴/۱۱/۲۵ ی	۹۴/۱۲/۱۹ چ	۲۳۰:۲۰۶+۱۷۹							
۱۹۰	۳.۶.۴.۳.۲	همکف	۲۶روز	۹۵/۰۱/۰۵ پ	۹۵/۰۱/۳۰ د	۲۳۱:۲۰۷							
۱۹۱	۳.۶.۴.۳.۳	اول	۲۴روز	۹۵/۰۱/۱۵ ی	۹۵/۰۲/۰۷ س	۲۳۲:۲۰۸							
۱۹۲	۳.۶.۴.۳.۴	دوم	۲۴روز	۹۵/۰۲/۰۳ چ	۹۵/۰۲/۲۶ ی	۲۳۳:۲۰۹							
۱۹۳	۳.۶.۴.۳.۵	خریشته	۶روز	۹۵/۰۱/۰۵ پ	۹۵/۰۱/۱۰ س	۲۱۰							
۱۹۴	۳.۶.۴.۴	تهیه مصالح و اجرای شیب بندی و کف سازی بام	۳۴روز	۹۴/۱۲/۲۱ ج	۹۵/۰۱/۲۵ چ	۲۰۲							
۱۹۵	۳.۶.۴.۵	تهیه مصالح و اجرای ایزالاسیون رطوبتی سرویس ها و سایر سطوح	۱۰۴روز	۹۴/۱۰/۲۵	۹۵/۰۲/۰۴ ش								
۱۹۶	۳.۶.۴.۵.۱	زیرزمین	۵روز	۹۴/۱۰/۲۱ د	۹۴/۱۰/۲۵ چ	۱۸۴							
۱۹۷	۳.۶.۴.۵.۲	همکف	۵روز	۹۴/۱۲/۰۹ ی	۹۴/۱۲/۱۳ پ	۱۸۵							
۱۹۸	۳.۶.۴.۵.۳	اول	۵روز	۹۴/۱۲/۰۹ ی	۹۴/۱۲/۱۳ پ	۱۸۶							
۱۹۹	۳.۶.۴.۵.۴	دوم	۵روز	۹۵/۰۱/۰۶ چ	۹۵/۰۱/۱۰ س	۱۸۷							
۲۰۰	۳.۶.۴.۵.۵	تهیه مصالح و اجرای ایزالاسیون رطوبتی و حرارتی بام	۱۰روز	۹۵/۰۱/۲۶ پ	۹۵/۰۲/۰۴ ش	۱۹۴							
۲۰۱	۳.۷	ناسیسات فاز اول	۱۵۲روز	۹۴/۱۰/۰۰ پ	۹۵/۰۳/۰۰ د								
۲۰۲	۳.۷.۱	کف خواب آب باران	۱۰روز	۹۴/۱۲/۱۱ س	۹۴/۱۲/۲۰ پ	69;74FF							
۲۰۳	۳.۷.۲	تهیه و اجرای لوله های فاضلاب و آب باران	۹۱روز	۹۴/۱۰/۰۰ پ	۹۵/۰۱/۰۰ چ								
۲۱۱	۳.۷.۳	تهیه و اجرای لوله کشی آب سرد و گرم مصرفی	۸۸روز	۹۴/۱۰/۰۰ پ	۹۵/۰۱/۰۰ ع								
۲۱۸	۳.۷.۴	تهیه و اجرای کانال های هوا	۱۵۰روز	۹۴/۱۰/۰۰ ش	۹۵/۰۳/۰۰ د								
۲۲۷	۳.۷.۵	تهیه و اجرای لوله های برق	۱۱۵روز	۹۴/۱۰/۰۰ س	۹۵/۰۲/۰۰ پ								
۲۳۵	۳.۷.۶	تهیه و اجرای لوله های شوفاژ و نهویه مطبوع	۱۷۴روز	۹۴/۱۰/۰۰ چ	۹۵/۰۲/۱۰ ع								
۲۴۲	۳.۸	روشنایی نازک کاری	۳۵۷روز	۹۴/۰۹/۰۰ ع	۹۵/۰۸/۳۰ ی								
۲۴۳	۳.۸.۱	تهیه مصالح و اجرای اندود گچ و خاک و پلاستر سیمانی دیوارها	۱۱۰روز	۹۴/۱۰/۰۰ چ	۹۵/۰۱/۲۲ ع								
۲۴۴	۳.۸.۱.۱	زیرزمین	۱۶روز	۹۴/۱۰/۰۰ چ	۹۴/۱۰/۱۲ پ	173FF+5 days							
۲۴۵	۳.۸.۱.۲	همکف	۲۷روز	۹۴/۱۰/۲۲ س	۹۴/۱۱/۱۸ ی	174FF+5 days							
۲۴۶	۳.۸.۱.۳	اول	۳۰روز	۹۴/۱۰/۲۹ س	۹۴/۱۱/۲۸ چ	175FF+5 days							
۲۴۷	۳.۸.۱.۴	دوم	۲۵روز	۹۴/۱۱/۲۳ چ	۹۴/۱۲/۱۷ د	176FF+5 days							
۲۴۸	۳.۸.۱.۵	پلاستر دست انداز بام و خریشته	۱۰روز	۹۴/۱۲/۲۶ چ	۹۵/۰۱/۰۶ ع	۱۶۱							
۲۴۹	۳.۸.۱.۶	پلاستر چاله آسانسور ها	۱۶روز	۹۴/۱۲/۲۶ چ	۹۵/۰۱/۱۲ پ	۱۳۸							

پیمانکار: شرکت کلوین

[illegible]

پیمانکار: شرکت کلوین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quart	Quart	Quart	Quart	Quart	Quart
۲۸۹	۳.۸.۲.۲	خرید پنجره ها	۹۰روز	۹۵/۰۶/۰۲س	۹۵/۰۸/۳۰ی	۲۹۲:۲۸۸							
۲۹۰	۳.۸.۲.۳	نصب پنجره ها	۶۰روز	۹۵/۰۴/۱۴د	۹۵/۰۶/۱۱پ	۳۹۹:۲۴۳							
۲۹۱	۳.۸.۸	تهیه و اجرای درب اتاق ها و کلیه کارهای چوبی	۷۵روز	۹۵/۰۶/۰۲س	۹۵/۰۸/۱۵ش								
۲۹۲	۳.۸.۸.۱	تایید نوع پنجره ها	۰روز	۹۵/۰۶/۰۲س	۹۵/۰۶/۰۲س	294SS-45 days							
۲۹۳	۳.۸.۸.۲	خرید درب ها	۴۵روز	۹۵/۰۶/۰۲س	۹۵/۰۷/۱۵پ	۲۹۲							
۲۹۴	۳.۸.۸.۳	نصب دربها	۳۰روز	۹۵/۰۷/۱۶ج	۹۵/۰۸/۱۵ش	۳۱۹							
۲۹۵	۳.۸.۹	کاشی و سرامیک	۳۵روز	۹۴/۱۰/۲۸	۹۵/۰۳/۱س								
۲۹۶	۳.۸.۹.۱	تهیه مصالح و اجرای کاشی کاری سرویس ها و سالن ها	۳۳روز	۹۴/۱۰/۲۸	۹۵/۰۳/۰۱ی								
۲۹۷	۳.۸.۹.۱.۱	تاییدیه کاشی و سرامیک	۰روز	۹۴/۱۰/۲۸	۹۴/۱۰/۲۸	302SS-60 days							
۲۹۸	۳.۸.۹.۱.۲	خرید کاشی و سرامیک	۶۰روز	۹۴/۱۰/۲۸	۹۴/۱۲/۲۷پ	۲۹۷							
۲۹۹	۳.۸.۹.۱.۳	زیرزمین	۱۴روز	۹۵/۰۲/۲۷د	۹۵/۰۳/۰۹ی	۳۰۰							
۳۰۰	۳.۸.۹.۱.۴	همکف	۲۵روز	۹۵/۰۲/۰۲پ	۹۵/۰۲/۲۶ی	۳۰۱							
۳۰۱	۳.۸.۹.۱.۵	اول	۱۶روز	۹۵/۰۱/۱۷س	۹۵/۰۲/۰۱ج	۳۰۲							
۳۰۲	۳.۸.۹.۱.۶	دوم	۱۸روز	۹۴/۱۲/۲۸ج	۹۵/۰۱/۱۶د	۲۰۹							
۳۰۳	۳.۸.۹.۲	تهیه مصالح و اجرای سنگ کف سرویسها	۸۷روز	۹۴/۱۲/۱ج	۹۵/۰۳/۱س								
۳۰۴	۳.۸.۹.۲.۱	تاییدیه نمونه سنگ	۰روز	۹۴/۱۲/۱ج	۹۴/۱۲/۱ج	309SS-30 days							
۳۰۵	۳.۸.۹.۲.۲	خرید مصالح	۳۰روز	۹۴/۱۲/۱۶ی	۹۵/۰۱/۱۶د	۳۰۴							
۳۰۶	۳.۸.۹.۲.۳	زیرزمین	۲روز	۹۵/۰۳/۱۰د	۹۵/۰۳/۱۱س	۲۹۹							
۳۰۷	۳.۸.۹.۲.۴	همکف	۱۰روز	۹۵/۰۲/۲۷د	۹۵/۰۳/۰۵ج	۳۰۰							
۳۰۸	۳.۸.۹.۲.۵	اول	۶روز	۹۵/۰۲/۰۲پ	۹۵/۰۲/۰۷س	۳۰۱							
۳۰۹	۳.۸.۹.۲.۶	دوم	۸روز	۹۵/۰۱/۱۷س	۹۵/۰۱/۲۴س	۳۰۲							
۳۱۰	۳.۸.۱۰	سقف کاذب	۱۵۰روز	۹۵/۰۲/۰۵	۹۵/۰۶/۳۰س								
۳۱۱	۳.۸.۱۰.۱	تهیه مصالح و اجرای زیرسازی سقف کاذب	۱۵۰روز	۹۵/۰۲/۰۵	۹۵/۰۶/۳۰س								
۳۱۲	۳.۸.۱۰.۱.۱	تایید نمونه	۰روز	۹۵/۰۲/۰۵	۹۵/۰۲/۰۵	317SS-30 days							
۳۱۳	۳.۸.۱۰.۱.۲	خرید مصالح	۳۰روز	۹۵/۰۲/۰۵ی	۹۵/۰۳/۰۳د	۳۱۲							
۳۱۴	۳.۸.۱۰.۱.۳	زیرزمین	۶۰روز	۹۵/۰۵/۰۲ش	۹۵/۰۶/۳۰س	315SS+20 days							
۳۱۵	۳.۸.۱۰.۱.۴	همکف	۷۵روز	۹۵/۰۴/۱ج	۹۵/۰۶/۲۵پ	316SS+20 days							
۳۱۶	۳.۸.۱۰.۱.۵	اول	۷۵روز	۹۵/۰۳/۲۴د	۹۵/۰۶/۰۵ج	317SS+20 days							
۳۱۷	۳.۸.۱۰.۱.۶	دوم	۷۵روز	۹۵/۰۳/۰۴س	۹۵/۰۵/۱ش	۲۰۱							
۳۱۸	۳.۸.۱۱	نقاشی	۶۱روز	۹۵/۰۵/۱ی	۹۵/۰۷/۱پ								
۳۱۹	۳.۸.۱۱.۱	تهیه مصالح و اجرای کامل نقاشی سطوح گچی	۶۱روز	۹۵/۰۵/۱ی	۹۵/۰۷/۱پ								
۳۲۰	۳.۸.۱۱.۱.۱	زیرزمین	۱۲روز	۹۵/۰۶/۳۱ج	۹۵/۰۷/۱۱ی	۳۱۴:۳۵۲							
۳۲۱	۳.۸.۱۱.۱.۲	همکف	۲۱روز	۹۵/۰۶/۲۶ج	۹۵/۰۷/۱پ	۳۱۵:۳۵۳							
۳۲۲	۳.۸.۱۱.۱.۳	اول	۳۱روز	۹۵/۰۶/۰۶ش	۹۵/۰۷/۰۵د	۳۱۶:۳۵۴							
۳۲۳	۳.۸.۱۱.۱.۴	دوم	۳۰روز	۹۵/۰۵/۱۷ی	۹۵/۰۶/۱۵د	۳۱۷:۳۵۵							
۳۲۴	۳.۸.۱۱.۲	تهیه مصالح و اجرای کامل نقاشی سطوح فلزی	۶۱روز	۹۵/۰۵/۱ی	۹۵/۰۷/۱پ								
۳۲۵	۳.۸.۱۱.۲.۱	زیرزمین	۱۲روز	۹۵/۰۶/۳۱ج	۹۵/۰۷/۱۱ی	320FF							
۳۲۶	۳.۸.۱۱.۲.۲	همکف	۲۱روز	۹۵/۰۶/۲۶ج	۹۵/۰۷/۱پ	321FF							
۳۲۷	۳.۸.۱۱.۲.۳	اول	۳۱روز	۹۵/۰۶/۰۶ش	۹۵/۰۷/۰۵د	322FF							

پیمانکار: شرکت کلوبین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quard	Quard	Quard	Quard
۳۲۸	۳.۸.۱۱.۲.۴	دوم	روز ۳۰	ی ۹۵/۰۵/۱۷	۹۵/۰۶/۱۵د	323FF							
۳۲۹	۳.۸.۱۱.۲.۵	خرید شده	روز ۳۰	ی ۹۵/۰۵/۱۷	۹۵/۰۶/۱۵د	323FF							
۳۳۰	۳.۸.۱۱.۳	اجرای کامل نقاشی سطوح چوبی	روز ۶۱	ی ۹۵/۰۵/۱۷	۹۵/۰۷/۱۵پ								
۳۳۱	۳.۸.۱۱.۳.۱	زیرزمین	روز ۱۲	چ ۹۵/۰۶/۲۱	ی ۹۵/۰۷/۱۱	320FF							
۳۳۲	۳.۸.۱۱.۳.۲	همکف	روز ۲۱	ج ۹۵/۰۶/۲۶	۹۵/۰۷/۱۵پ	321FF							
۳۳۳	۳.۸.۱۱.۳.۳	اول	روز ۳۱	ش ۹۵/۰۶/۰۶	۹۵/۰۷/۰۵د	322FF							
۳۳۴	۳.۸.۱۱.۳.۴	دوم	روز ۳۰	ی ۹۵/۰۵/۱۷	۹۵/۰۶/۱۵د	323FF							
۳۳۵	۳.۹	تاسیسات فاز دوم	روز ۴۵۳	پ ۹۴/۰۵/۰۸	۹۵/۰۸/۰۸س								
۳۳۶	۳.۹.۱	تهیه و نصب تجهیزات شامل فن کویل ها و یونیت هیتر	روز ۲۴۴	پ ۹۴/۰۵/۰۸	۹۵/۰۱/۱۱چ								
۳۴۳	۳.۹.۲	تهیه و اجرای سیم کشی و کابل کشی برق	روز ۱۵۵	چ ۹۴/۱۱/۰۰	۹۵/۰۴/۱۰پ								
۳۵۰	۳.۹.۳	تهیه و نصب کلید و پریز و دوربین های مدار بسته و تجهیزات مربوطه	روز ۸۰	د ۹۵/۰۴/۲۸	۹۵/۰۷/۱۱چ								
۳۵۷	۳.۹.۴	تهیه و اجرای چراغ ها	روز ۱۳۰	ش ۹۵/۰۳/۲۹	۹۵/۰۸/۰۸س								
۳۶۴	۳.۹.۵	تهیه و نصب تابلو برق ها	روز ۱۴۷	چ ۹۴/۱۱/۲۲	۹۵/۰۴/۱۱پ								
۳۷۱	۳.۹.۶	تهیه و اجرای تجهیزات آتش نشانی و سایر اقلام تاسیساتی	روز ۱۰۶	پ ۹۵/۰۴/۰۰	۹۵/۰۷/۱۱پ								
۳۷۸	۳.۹.۷	تهیه و اجرای دستگاه های مبرد(چیلر ها و برج خنک کننده) دیگها و مشعل ها	روز ۱۵۷	ش ۹۴/۰۶/۱۱	۹۴/۱۱/۱۱ک								
۳۸۳	۳.۹.۸	تهیه و نصب آسانسور ها	روز ۱۷۰	ش ۹۴/۱۰/۰۱	۹۵/۰۳/۳۰ی								
۳۸۸	۳.۹.۹	تهیه و نصب مولد برق	روز ۱۰۰	ش ۹۵/۰۴/۱۱	۹۵/۰۷/۲۵ی								
۳۹۲	۳.۹.۱۰	تهیه و نصب شیرها و مبدل ها و روشویی ها و توالت ها	روز ۶۶	ش ۹۵/۰۵/۰۰	۹۵/۰۷/۱۱د								
۳۹۹	۳.۱۰	نماسازی	روز ۲۱۷	ک ۹۴/۰۹/۰۰	۹۵/۰۴/۱۱ک								
۴۰۰	۳.۱۰.۱	تهیه مصالح و اجرای سنگی نماها	روز ۱۴۹	ک ۹۴/۰۹/۰۰	۹۵/۰۲/۰۷س								
۴۰۱	۳.۱۰.۱.۱	تاییدیه سنگ ازاره	روز ۰	ک ۹۴/۰۹/۰۰	۹۴/۰۹/۰۰ک	138SS							
۴۰۲	۳.۱۰.۱.۲	خرید سنگ نما	روز ۱۰۰	د ۹۴/۰۹/۰۰	۹۴/۱۲/۱۸س	۴۰۱							
۴۰۳	۳.۱۰.۱.۳	اجرای سنگ ازاره نما	روز ۴۲	چ ۹۴/۱۲/۲۶	۹۵/۰۲/۰۷س	۱۳۸							
۴۰۴	۳.۱۰.۲	تهیه مصالح و اجرای آجر نماها	روز ۲۱۷	ک ۹۴/۰۹/۰۰	۹۵/۰۴/۱۱ک								
۴۰۵	۳.۱۰.۲.۱	تاییدیه آجر نما	روز ۰	ک ۹۴/۰۹/۰۰	۹۴/۰۹/۰۰ک	138SS							
۴۰۶	۳.۱۰.۲.۲	خرید آجر نما	روز ۱۰۰	د ۹۴/۰۹/۰۰	۹۴/۱۲/۱۸س	۴۰۵							
۴۰۷	۳.۱۰.۲.۳	اجرای آجر نما	روز ۱۱۰	چ ۹۴/۱۲/۲۶	۹۵/۰۴/۱۳ی	۱۳۸							
۴۰۸	۳.۱۰.۳	تهیه مصالح و اجرای شیشه درب و پنجره ها	روز ۳۵	چ ۹۴/۱۰/۰۰	۹۵/۰۲/۲۳پ								
۴۰۹	۳.۱۰.۳.۱	خرید شیشه ها	روز ۹۰	چ ۹۴/۱۰/۰۰	۹۵/۰۱/۰۹د	402SS,30 days							
۴۱۰	۳.۱۰.۳.۲	نصب شیشه ها	روز ۴۵	س ۹۵/۰۱/۱۰	۹۵/۰۲/۲۳پ	۴۰۹							
۴۱۱	۴	محوطه سازی	روز ۱۴۵	ک ۹۵/۰۴/۱۱	۹۵/۰۹/۰۵ج								
۴۶۰	۵	عملیات اجرایی ساختمان سرویس بهداشتی و نگهبانی	روز ۱۷۷	ج ۹۴/۰۵/۲۰	۹۴/۱۱/۲۴ش								
۵۹۱	۶	عملیات اجرایی دیوار کشی (بدون نرده)	روز ۱۲۶	ش ۹۴/۰۵/۳۱	۹۴/۱۰/۰۰چ								
۶۱۰	۷	بخش ششم دیوار کشی(با نرده)	روز ۱۳۴	ش ۹۴/۱۰/۰۰	۹۵/۰۲/۱۸ش								

پیمانکار: شرکت کلوین

ID	WBS	Name	روز	شروع	پایان	Predecessors	art	Quard	Quard	Quart	Quard	Quard	Quan	C
۶۳۳	A	برچیدن کارگاه	۱۵ آروز	ش ۹۵/۰۹/۰۶	ش ۹۵/۰۹/۲۰	۴۱۱								